


| | Nombre | Duracion | Inicio | Terminado | Predecesores | jul 2023 | | | | ago 2023 | | | | sep 2023 | | | | oct 2023 | | | | nov 2023 | | | | dic 2023 | | | |
|----|--|-----------------|-------------------------|--------------------------|--------------|----------|----|----|----|----------|----|----|----|----------|----|----|----|----------|----|----|----|----------|----|----|----|----------|----|----|----|
| | | | | | | 03 | 10 | 17 | 24 | 31 | 07 | 14 | 21 | 28 | 04 | 11 | 18 | 25 | 02 | 09 | 16 | 23 | 30 | 06 | 13 | 20 | 27 | 04 | 11 |
| 1 | OBRA | 245 days | 3/07/23 08:00 AM | 3/07/24 05:00 PM | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2 | TANQUE DE ALMACENAMIENTO | 78 days | 3/07/23 08:00 AM | 25/10/23 05:00 PM | | | | | | | | | | | | | | | | | | | | | | | | | |
| 3 | LOCALIZACIÓN Y REPLANTEO PARA ESTRUCTU... | 6 days | 3/07/23 08:00 AM | 11/07/23 05:00 PM | | | | | | | | | | | | | | | | | | | | | | | | | |
| 4 | EXCAVACION MECANICA EN CONGLOMERADO H... | 4 days | 3/07/23 08:00 AM | 7/07/23 05:00 PM | | | | | | | | | | | | | | | | | | | | | | | | | |
| 5 | RELLENO MATERIAL SELECCIONADO PROVENIE... | 3 days | 10/07/23 08:00 AM | 12/07/23 05:00 PM | 4 | | | | | | | | | | | | | | | | | | | | | | | | |
| 6 | CONCRETO 2000 PSI PARA SOLADOS, ELAB. EN... | 4 days | 13/07/23 08:00 AM | 18/07/23 05:00 PM | 5 | | | | | | | | | | | | | | | | | | | | | | | | |
| 7 | CONCRETO 4000 PSI PARA VIGAS DE CIMENTA... | 10 days | 19/07/23 08:00 AM | 2/08/23 05:00 PM | 6 | | | | | | | | | | | | | | | | | | | | | | | | |
| 8 | CONCRETO 4000 PSI PARA COLUMNAS, ELAB. E... | 20 days | 27/07/23 08:00 AM | 25/08/23 05:00 PM | 7SS+5 days | | | | | | | | | | | | | | | | | | | | | | | | |
| 9 | CONCRETO 4000 PSI PARA VIGAS AEREAS, ELA... | 8 days | 28/08/23 08:00 AM | 6/09/23 05:00 PM | 8 | | | | | | | | | | | | | | | | | | | | | | | | |
| 10 | CONCRETO 4000 PSI PARA VIGAS AEREAS, ELA... | 8 days | 5/10/23 08:00 AM | 17/10/23 05:00 PM | 11 | | | | | | | | | | | | | | | | | | | | | | | | |
| 11 | CONCRETO IMPERMEAB. 4000PSI PARA MUROS... | 15 days | 14/09/23 08:00 AM | 4/10/23 05:00 PM | 13 | | | | | | | | | | | | | | | | | | | | | | | | |
| 12 | CONCRETO IMPERMEAB. 4000 PSI PARA PLACA ... | 5 days | 3/08/23 08:00 AM | 10/08/23 05:00 PM | 7 | | | | | | | | | | | | | | | | | | | | | | | | |
| 13 | CONCRETO IMPERMEAB. 4000 PSI PARA PLACA ... | 5 days | 7/09/23 08:00 AM | 13/09/23 05:00 PM | 9 | | | | | | | | | | | | | | | | | | | | | | | | |
| 14 | CONCRETO IMPERMEAB. 4000 PSI PARA PLACA ... | 5 days | 19/10/23 08:00 AM | 25/10/23 05:00 PM | 10 | | | | | | | | | | | | | | | | | | | | | | | | |
| 15 | ACERO DE REFUERZO 60.000 PSI (INCLUYE AM... | 64 days | 19/07/23 08:00 AM | 20/10/23 05:00 PM | 7SS | | | | | | | | | | | | | | | | | | | | | | | | |
| 16 | TUBERIA PVCL 4" INSTALACIÓN | 5 days | 18/10/23 08:00 AM | 24/10/23 05:00 PM | | | | | | | | | | | | | | | | | | | | | | | | | |
| 17 | ACCESORIO PVCS 4" INSTALACIÓN | 5 days | 18/10/23 08:00 AM | 24/10/23 05:00 PM | | | | | | | | | | | | | | | | | | | | | | | | | |
| 18 | MANEJO AGUA CON MOTOBOMBA 3" AUTOCEBA... | 4 days | 4/07/23 08:00 AM | 7/07/23 05:00 PM | 4SS | | | | | | | | | | | | | | | | | | | | | | | | |
| 19 | VALVULA DE COMPUERTA ELASTICA VASTAGO ... | 2 days | 26/09/23 08:00 AM | 27/09/23 05:00 PM | 11FS-7 days | | | | | | | | | | | | | | | | | | | | | | | | |
| 20 | INSTALACION NIPLE AC EB X EL14" L=0.92M | 1 day | 26/09/23 08:00 AM | 26/09/23 05:00 PM | 19SS | | | | | | | | | | | | | | | | | | | | | | | | |
| 21 | INSTALACION PASAMURO AC E.L ISO 14" L MAX... | 1 day | 26/09/23 08:00 AM | 26/09/23 05:00 PM | 22SS;20SS | | | | | | | | | | | | | | | | | | | | | | | | |
| 22 | INSTALACIÓN TUBERÍA PVC-P 14" RDE 21-200 P.. | 6 days | 28/08/23 08:00 AM | 4/09/23 05:00 PM | | | | | | | | | | | | | | | | | | | | | | | | | |
| 23 | INSTALACION CODO PVC GRAN RADIO 14" | 2 days | 5/09/23 08:00 AM | 6/09/23 05:00 PM | 27SS;22 | | | | | | | | | | | | | | | | | | | | | | | | |
| 24 | VALVULA DE COMPUERTA ELASTICA VASTAGO N.. | 1 day | 7/09/23 08:00 AM | 7/09/23 05:00 PM | 23 | | | | | | | | | | | | | | | | | | | | | | | | |
| 25 | INSTALACION NIPLE AC EB X EL16" L=0.92M | 1 day | 7/09/23 08:00 AM | 7/09/23 05:00 PM | 23 | | | | | | | | | | | | | | | | | | | | | | | | |
| 26 | INSTALACION PASAMURO AC E.L ISO 16" L MAX... | 1 day | 7/09/23 08:00 AM | 7/09/23 05:00 PM | 23 | | | | | | | | | | | | | | | | | | | | | | | | |
| 27 | INSTALACIÓN TUBERÍA PVC-P 16" RDE 21-200 P.. | 4 days | 5/09/23 08:00 AM | 8/09/23 05:00 PM | | | | | | | | | | | | | | | | | | | | | | | | | |
| 28 | INSTALACION CODO PVC GRAN RADIO 16" | 2 days | 7/09/23 08:00 AM | 8/09/23 05:00 PM | 27FF | | | | | | | | | | | | | | | | | | | | | | | | |
| 29 | SUMINISTRO E INSTALACION DE MACROMEDID... | 1 day | 5/09/23 08:00 AM | 5/09/23 05:00 PM | | | | | | | | | | | | | | | | | | | | | | | | | |
| 30 | CAJA DE INSPECCIÓN DE 2.00 X 1.50 X 1.00 M ... | 10 days | 28/08/23 08:00 AM | 8/09/23 05:00 PM | | | | | | | | | | | | | | | | | | | | | | | | | |
| 31 | VALVULA DE COMPUERTA ELASTICA VASTAGO N.. | 1 day | 5/09/23 08:00 AM | 5/09/23 05:00 PM | | | | | | | | | | | | | | | | | | | | | | | | | |
| 32 | INSTALACION DE CODO GRAN RADIO 90° PVC ... | 1 day | 30/08/23 08:00 AM | 30/08/23 05:00 PM | | | | | | | | | | | | | | | | | | | | | | | | | |
| 33 | INSTALACION DE TEE EN PVC DE Ø 8" UM | 1 day | 30/08/23 08:00 AM | 30/08/23 05:00 PM | | | | | | | | | | | | | | | | | | | | | | | | | |
| 34 | INSTALACIÓN TUBERÍA PVC-P 8" RDE 21-200 PS.. | 2 days | 30/08/23 08:00 AM | 31/08/23 05:00 PM | | | | | | | | | | | | | | | | | | | | | | | | | |
| 35 | DESARENADOR | 44 days | 3/07/23 08:00 AM | 6/09/23 05:00 PM | | | | | | | | | | | | | | | | | | | | | | | | | |
| 36 | LOCALIZACIÓN Y REPLANTEO PARA ESTRUCTU... | 5 days | 3/07/23 08:00 AM | 10/07/23 05:00 PM | | | | | | | | | | | | | | | | | | | | | | | | | |
| 37 | EXCAVACION MECANICA EN CONGLOMERADO H... | 4 days | 11/07/23 08:00 AM | 14/07/23 05:00 PM | 36 | | | | | | | | | | | | | | | | | | | | | | | | |
| 38 | RELLENO EN MATERIAL SELECCIONADO PROVE... | 5 days | 17/07/23 08:00 AM | 24/07/23 05:00 PM | 37 | | | | | | | | | | | | | | | | | | | | | | | | |
| 39 | CONCRETO 2000 PSI PARA SOLADOS, ELAB. EN... | 8 days | 25/07/23 08:00 AM | 3/08/23 05:00 PM | 38 | | | | | | | | | | | | | | | | | | | | | | | | |
| 40 | CONCRETO IMPERMEAB. 4000PSI PARA MUROS... | 20 days | 4/08/23 08:00 AM | 4/09/23 05:00 PM | 39 | | | | | | | | | | | | | | | | | | | | | | | | |
| 41 | ACERO DE REFUERZO 60.000 PSI (INCLUYE AM... | 20 days | 4/08/23 08:00 AM | 4/09/23 05:00 PM | 40SS | | | | | | | | | | | | | | | | | | | | | | | | |
| 42 | INSTALACION CODO PVC GRAN RADIO 16" | 1 day | 6/09/23 08:00 AM | 6/09/23 05:00 PM | 44SS | | | | | | | | | | | | | | | | | | | | | | | | |
| 43 | INSTALACION CODO HD JH RADIO CORTO 16" | 1 day | 5/09/23 08:00 AM | 5/09/23 05:00 PM | 57 | | | | | | | | | | | | | | | | | | | | | | | | |
| 44 | INSTALACION CODO HD E JH 6" | 1 day | 6/09/23 08:00 AM | 6/09/23 05:00 PM | 43 | | | | | | | | | | | | | | | | | | | | | | | | |
| 45 | INSTALACION PASAMURO AC E.L ISO 16" L MAX... | 1 day | 31/08/23 08:00 AM | 31/08/23 05:00 PM | 53 | | | | | | | | | | | | | | | | | | | | | | | | |
| 46 | INSTALACION PASAMURO AC E.LISO 8" L MAX 0... | 1 day | 29/08/23 08:00 AM | 29/08/23 05:00 PM | 40FS-5 days | | | | | | | | | | | | | | | | | | | | | | | | |
| 47 | INSTALACION PASAMURO AC E.LISO 6" L MAX 0... | 1 day | 30/08/23 08:00 AM | 30/08/23 05:00 PM | | | | | | | | | | | | | | | | | | | | | | | | | |

| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|----------|----|----|----|----------|----|----|----|----------|----|----|----|----------|----|----|----|----------|----|----|----|----------|----|----|----|----------|----|----|----|----|----|----|----|----|
| ene 2024 | | | | feb 2024 | | | | mar 2024 | | | | abr 2024 | | | | may 2024 | | | | jun 2024 | | | | jul 2024 | | | | | | | | |
| 18 | 25 | 01 | 08 | 15 | 22 | 29 | 05 | 12 | 19 | 26 | 04 | 11 | 18 | 25 | 01 | 08 | 15 | 22 | 29 | 06 | 13 | 20 | 27 | 03 | 10 | 17 | 24 | 01 | 08 | 15 | 22 | 29 |



| | Nombre | Duracion | Inicio | Terminado | Predecesores | jul 2023 | | | | ago 2023 | | | | sep 2023 | | | | oct 2023 | | | | nov 2023 | | | | dic 2023 | |
|-----|--|----------|------------------|------------------|--------------|----------|----|----|----|----------|----|----|----|----------|----|----|----|----------|----|----|----|----------|----|----|----|----------|----|
| | | | | | | 03 | 10 | 17 | 24 | 31 | 07 | 14 | 21 | 28 | 04 | 11 | 18 | 25 | 02 | 09 | 16 | 23 | 30 | 06 | 13 | 20 | 27 |
| 95 | SUMINISTRO CODO HD JH RADIO CORTO 16" | 1 day | 3/07/23 08:00 AM | 4/07/23 05:00 PM | | | | | | | | | | | | | | | | | | | | | | | |
| 96 | SUMINISTRO CODO HD E JH 6" | 1 day | 3/07/23 08:00 AM | 4/07/23 05:00 PM | | | | | | | | | | | | | | | | | | | | | | | |
| 97 | SUMINISTRO PASAMURO AC E.L ISO 16" L MAX 0... | 1 day | 3/07/23 08:00 AM | 4/07/23 05:00 PM | | | | | | | | | | | | | | | | | | | | | | | |
| 98 | SUMINISTRO PASAMURO AC E.LISO 8" L MAX 0.5... | 1 day | 3/07/23 08:00 AM | 4/07/23 05:00 PM | | | | | | | | | | | | | | | | | | | | | | | |
| 99 | SUMINISTRO PASAMURO AC E.LISO 6" L MAX 0.50 M | 1 day | 3/07/23 08:00 AM | 4/07/23 05:00 PM | | | | | | | | | | | | | | | | | | | | | | | |
| 100 | SUMINISTRO NIPLE PVC RDE 21 6" L MAX 1M | 1 day | 3/07/23 08:00 AM | 4/07/23 05:00 PM | | | | | | | | | | | | | | | | | | | | | | | |
| 101 | SUMINISTRO NIPLE ACERO CARBON 16" l= 0.72 .. | 1 day | 3/07/23 08:00 AM | 4/07/23 05:00 PM | | | | | | | | | | | | | | | | | | | | | | | |
| 102 | SUMINISTRO UNION DRESER HD 16" | 1 day | 3/07/23 08:00 AM | 4/07/23 05:00 PM | | | | | | | | | | | | | | | | | | | | | | | |
| 103 | SUMINISTRO TEE HD EXTREMO JH 6" | 1 day | 3/07/23 08:00 AM | 4/07/23 05:00 PM | | | | | | | | | | | | | | | | | | | | | | | |
| 104 | SUMINISTRO PORTAFLANCHE POLIETILENO 16" | 1 day | 3/07/23 08:00 AM | 4/07/23 05:00 PM | | | | | | | | | | | | | | | | | | | | | | | |
| 105 | SUMINISTRO NIPLE PVC 16" RDE 21, L MAX 1M | 1 day | 3/07/23 08:00 AM | 4/07/23 05:00 PM | | | | | | | | | | | | | | | | | | | | | | | |
| 106 | SUMINISTRO NIPLE ACERO CARBON 16" l= 1.07 .. | 1 day | 3/07/23 08:00 AM | 4/07/23 05:00 PM | | | | | | | | | | | | | | | | | | | | | | | |
| 107 | SUMINISTRO NIPLE AC EB X EL16" L=0.92M | 1 day | 3/07/23 08:00 AM | 4/07/23 05:00 PM | | | | | | | | | | | | | | | | | | | | | | | |
| 108 | SUMINISTRO TEE HD EXTREMO JH 16" | 1 day | 3/07/23 08:00 AM | 4/07/23 05:00 PM | | | | | | | | | | | | | | | | | | | | | | | |
| 109 | SUMINISTRO TEE HD BRIDADO 16" | 1 day | 3/07/23 08:00 AM | 4/07/23 05:00 PM | | | | | | | | | | | | | | | | | | | | | | | |
| 110 | SUMINISTRO NIPLE AC EB X EL14" L=0.92M | 1 day | 3/07/23 08:00 AM | 4/07/23 05:00 PM | | | | | | | | | | | | | | | | | | | | | | | |
| 111 | SUMINISTRO PASAMURO AC E.L ISO 14" L MAX 0... | 1 day | 3/07/23 08:00 AM | 4/07/23 05:00 PM | | | | | | | | | | | | | | | | | | | | | | | |
| 112 | SUMINISTRO TUBERÍA PVC-P 14" RDE 21-200 PSI .. | 1 day | 3/07/23 08:00 AM | 4/07/23 05:00 PM | | | | | | | | | | | | | | | | | | | | | | | |
| 113 | SUMINISTRO CODO PVC GRAN RADIO 14" | 1 day | 3/07/23 08:00 AM | 4/07/23 05:00 PM | | | | | | | | | | | | | | | | | | | | | | | |
| 114 | SUMINISTRO TUBERÍA PVC-P 16" RDE 21-200 PSI .. | 1 day | 3/07/23 08:00 AM | 4/07/23 05:00 PM | | | | | | | | | | | | | | | | | | | | | | | |
| 115 | SUMINISTRO DE CODO GRAN RADIO 90° PVC Ø8"... | 1 day | 3/07/23 08:00 AM | 4/07/23 05:00 PM | | | | | | | | | | | | | | | | | | | | | | | |
| 116 | SUMINISTRO DE TEE EN PVC DE Ø 8" UM | 1 day | 3/07/23 08:00 AM | 4/07/23 05:00 PM | | | | | | | | | | | | | | | | | | | | | | | |
| 117 | SUMINISTRO DE TUBERÍA PVC-P 8" RDE 21-200 P... | 1 day | 3/07/23 08:00 AM | 4/07/23 05:00 PM | | | | | | | | | | | | | | | | | | | | | | | |